
































































































































ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
1			LI-BANK NEW DATA CENTER	194 days?	Mon 11/5/18	Wed 7/31/19	100%
2							
3			Construction ramp up BLADYKAS Engineering Phase 1	128 days?	Mon 11/5/18	Tue 4/30/19	100%
4			Orders	128 days?	Mon 11/5/18	Tue 4/30/19	100%
5			Permits	128 days	Mon 11/5/18	Tue 4/30/19	100%
6			Racks selection and order - open sides and top	128 days	Mon 11/5/18	Tue 4/30/19	100%
7			Cable Trays/Ladder Racks	128 days	Mon 11/5/18	Tue 4/30/19	100%
8			HVAC	128 days	Mon 11/5/18	Tue 4/30/19	100%
9			UPS - Liebert APS MBC	128 days	Mon 11/5/18	Tue 4/30/19	100%
10			IT equipment - Switches	128 days	Mon 11/5/18	Tue 4/30/19	100%
11			Cabling electrical	128 days	Mon 11/5/18	Tue 4/30/19	100%
12			Cabling data	128 days	Mon 11/5/18	Tue 4/30/19	100%
13			Electrical - panels, service	128 days	Mon 11/5/18	Tue 4/30/19	100%
14			Lighting	128 days	Mon 11/5/18	Tue 4/30/19	100%
15			Door and security system	128 days	Mon 11/5/18	Tue 4/30/19	100%
16			Cameras and alarms	128 days	Mon 11/5/18	Tue 4/30/19	100%
17							
18			Scheduling	128 days?	Mon 11/5/18	Tue 4/30/19	100%
19			Resource allocation	128 days	Mon 11/5/18	Tue 4/30/19	100%
20			Construction schedule	128 days	Mon 11/5/18	Tue 4/30/19	100%
21			IT schedule	128 days	Mon 11/5/18	Tue 4/30/19	100%
22			Mobilization	128 days	Mon 11/5/18	Tue 4/30/19	100%
23							


Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
24			Construction of DC Room - Phase 1	128 days?	Mon 11/5/18	Tue 4/30/19	100%
25			Demarc Closet	128 days?	Mon 11/5/18	Tue 4/30/19	100%
26			Walls	128 days	Mon 11/5/18	Tue 4/30/19	100%
27			Ceilings	128 days	Mon 11/5/18	Tue 4/30/19	100%
28			Floor conduit into DC room	128 days	Mon 11/5/18	Tue 4/30/19	100%
29			Electrical	128 days	Mon 11/5/18	Tue 4/30/19	100%
30			Demarc Panel	128 days	Mon 11/5/18	Tue 4/30/19	100%
31			Grounding	128 days	Mon 11/5/18	Tue 4/30/19	100%
32			Environmental (Air)	128 days	Mon 11/5/18	Tue 4/30/19	100%
33							
34			Datacenter Ramp	128 days	Mon 11/5/18	Tue 4/30/19	100%
35			Re-locate building column	128 days	Mon 11/5/18	Tue 4/30/19	100%
36			Secure roof	128 days	Mon 11/5/18	Tue 4/30/19	100%
37			frame out ramp	128 days	Mon 11/5/18	Tue 4/30/19	100%
38			ramp build	128 days	Mon 11/5/18	Tue 4/30/19	100%
39			Conduits	128 days	Mon 11/5/18	Tue 4/30/19	100%
40			Demarc Closet into new DC	128 days	Mon 11/5/18	Tue 4/30/19	100%
41			Power main from pole into building	128 days	Mon 11/5/18	Tue 4/30/19	100%
42			Verizon - diverse	128 days	Mon 11/5/18	Tue 4/30/19	100%
43			AT&T - diverse	128 days	Mon 11/5/18	Tue 4/30/19	100%
44			Crown Castle - diverse	128 days	Mon 11/5/18	Tue 4/30/19	100%
45			Spectrum/Optimum cable	128 days	Mon 11/5/18	Tue 4/30/19	100%
46			From OLD DC to NEW DC for Inter DC migration link & phase 2 office	128 days	Mon 11/5/18	Tue 4/30/19	100%











































Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
47			Walls	128 days	Mon 11/5/18	Tue 4/30/19	100%
48			Circuit breakers panels location	128 days	Mon 11/5/18	Tue 4/30/19	100%
49			IT WAN Carrier Circuit demarcation panels	128 days	Mon 11/5/18	Tue 4/30/19	100%
50			Data Center room sheet rock	128 days	Mon 11/5/18	Tue 4/30/19	100%
51			Data Center room ceiling	128 days	Mon 11/5/18	Tue 4/30/19	100%
52			Data Center room raised flooring pedestals	1 day	Mon 11/5/18	Mon 11/5/18	100%
53			Flooring	128 days	Mon 11/5/18	Tue 4/30/19	100%
54			Raised floor installation	128 days	Mon 11/5/18	Tue 4/30/19	100%
55			FM200 System installation	128 days	Mon 11/5/18	Tue 4/30/19	100%
56			Floor design for racks location and 360 clearance	128 days	Mon 11/5/18	Tue 4/30/19	100%
57			Floor Plenum cable tray	128 days	Mon 11/5/18	Tue 4/30/19	100%
58			Floor cut outs for racks AC and or cabling	128 days	Mon 11/5/18	Tue 4/30/19	100%
59			Power	151 days?	Mon 11/5/18	Fri 5/31/19	100%
60			Install mains and panel	151 days	Mon 11/5/18	Fri 5/31/19	100%
61			Terminate at panel off of DC Room	151 days	Mon 11/5/18	Fri 5/31/19	100%
62			Grounding, bus bar and bonding to all racks, trays and panels	151 days	Mon 11/5/18	Fri 5/31/19	100%
63			PDU runs to rack locations from UPS	151 days	Mon 11/5/18	Fri 5/31/19	100%
64			Test Power	151 days	Mon 11/5/18	Fri 5/31/19	100%
65			Mount UPS, Install Modules and Batteries	151 days	Mon 11/5/18	Fri 5/31/19	100%
66			Make final connection to UPS	151 days	Mon 11/5/18	Fri 5/31/19	100%
67			UPS - Liebert APS MBC - Start UP - calibrate	151 days	Mon 11/5/18	Fri 5/31/19	100%
68			UPS - Liebert APS MBC - Setup monitoring	151 days	Mon 11/5/18	Fri 5/31/19	100%
69			UPS-PDU Power up racks and test PDU	151 days	Mon 11/5/18	Fri 5/31/19	100%


Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
70			UPS - Liebert APS MBC - Training	151 days	Mon 11/5/18	Fri 5/31/19	100%
71			HVAC	128 days	Mon 11/5/18	Tue 4/30/19	100%
72			Installation of unit	128 days	Mon 11/5/18	Tue 4/30/19	100%
73			Plumbing	128 days	Mon 11/5/18	Tue 4/30/19	100%
74			Electrical	128 days	Mon 11/5/18	Tue 4/30/19	100%
75			Calibrate	128 days	Mon 11/5/18	Tue 4/30/19	100%
76			HVAC - setup monitoring	128 days	Mon 11/5/18	Tue 4/30/19	100%
77			HVAC - setup training	128 days	Mon 11/5/18	Tue 4/30/19	100%
78			Construction wind down	128 days	Mon 11/5/18	Tue 4/30/19	100%
79			Notification when new DC is available to Carriers	128 days	Mon 11/5/18	Tue 4/30/19	100%
80			Notification when new DC available to LI-BANK IT	128 days	Mon 11/5/18	Tue 4/30/19	100%
81			Clean up	128 days	Mon 11/5/18	Tue 4/30/19	100%
82							
83			Information Technology	151 days?	Mon 11/5/18	Fri 5/31/19	100%
84			Circuits	151 days	Mon 11/5/18	Fri 5/31/19	100%
85			Order new for staging	151 days	Mon 11/5/18	Fri 5/31/19	100%
86			Broadview/Windstream	151 days	Mon 11/5/18	Fri 5/31/19	100%
87			Fiserv	151 days	Mon 11/5/18	Fri 5/31/19	100%
88			Internet/BAE	151 days	Mon 11/5/18	Fri 5/31/19	100%
89			Optimum	151 days	Mon 11/5/18	Fri 5/31/19	100%
90			CrownCastle for buildings	151 days	Mon 11/5/18	Fri 5/31/19	100%
91			Crown Castle MRV	151 days	Mon 11/5/18	Fri 5/31/19	100%
92			Circuit Swing order and schedule creation	151 days	Mon 11/5/18	Fri 5/31/19	100%




















Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			













































ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
93							
94			DC Core Design	128 days	Mon 11/5/18	Tue 4/30/19	100%
95			Setup design meeting schedule	128 days	Mon 11/5/18	Tue 4/30/19	100%
96			Overall design considerations list	128 days	Mon 11/5/18	Tue 4/30/19	100%
97			New Core Switch capacity planning	128 days	Mon 11/5/18	Tue 4/30/19	100%
98			New Core Switch Port allocation schema	128 days	Mon 11/5/18	Tue 4/30/19	100%
99			Rack PDU to Device power cable matrix	128 days	Mon 11/5/18	Tue 4/30/19	100%
100			Hypervisor placement and cabling plan	128 days	Mon 11/5/18	Tue 4/30/19	100%
101			SAN placement and cabling plan	128 days	Mon 11/5/18	Tue 4/30/19	100%
102			Appliance placement and cable plan	128 days	Mon 11/5/18	Tue 4/30/19	100%
103			Carrier routers and FW placement and cable plan	128 days	Mon 11/5/18	Tue 4/30/19	100%
104			Rack Elevations diagrams	128 days	Mon 11/5/18	Tue 4/30/19	100%
105			New switch Configuration staging in lab or in new DC	128 days	Mon 11/5/18	Tue 4/30/19	100%
106							
107							
108			Inter Switch planning - Old Core to New Core links	128 days	Mon 11/5/18	Tue 4/30/19	100%
109			Old core to new core integration design	128 days	Mon 11/5/18	Tue 4/30/19	100%
110			Fiber interfaces(sfp), cabling 10gig by 4	128 days	Mon 11/5/18	Tue 4/30/19	100%
111			VLAN Trunk and DTS research/design	128 days	Mon 11/5/18	Tue 4/30/19	100%
112			New Core Bolt on to old approach and sequence - review-VENDORS	128 days	Mon 11/5/18	Tue 4/30/19	100%
113			Stub direction - default GW and STP roots	128 days	Mon 11/5/18	Tue 4/30/19	100%
114			Old to New Integration Diagrams - connectivity maps	128 days	Mon 11/5/18	Tue 4/30/19	100%




















Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			










ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
115			Old core migrated into new DC as redundant core - design and rack location	128 days	Mon 11/5/18	Tue 4/30/19	100%
116							
117			Core to WAN Logical design refresh	128 days	Mon 11/5/18	Tue 4/30/19	100%
118			Routing audit of all vendor routers and firewalls failover truth tables etc.	128 days	Mon 11/5/18	Tue 4/30/19	100%
119			Draft updated easier to follow routing diagrams of WAN to Core GH/VS	128 days	Mon 11/5/18	Tue 4/30/19	100%
120			Routing review - Statics or Dynamic OSPF	128 days	Mon 11/5/18	Tue 4/30/19	100%
121			Vendor review of benefits going to OSPF	128 days	Mon 11/5/18	Tue 4/30/19	100%
122			<i>Core GH and VS Dynamic to simple statics at Vendors?</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
123			Static use new statics for Migration	128 days	Mon 11/5/18	Tue 4/30/19	100%
124			Campus Building static route migration	128 days	Mon 11/5/18	Tue 4/30/19	100%
125			<i>Valley Stream Integration for A/A data center</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
126			<i>Diverse Crown Castle 1 Gigabit Fiber between GH and VS</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
127			<i>SDN Wan technical consideration review</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
128			<i>BAE FW cluster consideration-</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
129			<i>VMware SRM considerations</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
130			<i>Load balancer consideration for AA DC-</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
131			<i>DNS changes for AA DC</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
132			<i>Campus Cable modem building back up design to new Core-</i>	<i>128 days</i>	<i>Mon 11/5/18</i>	<i>Tue 4/30/19</i>	<i>0%</i>
133			Draft final core designs and walk	128 days	Mon 11/5/18	Tue 4/30/19	100%
134							

Project: FNBLI NEW DC 11-201
Date: Thu 4/2/20




















Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			











































ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
135							
136			Staging/Pre-Migration build in LAB staging area	128 days	Mon 11/5/18	Tue 4/30/19	100%
137			New Core switch	128 days	Mon 11/5/18	Tue 4/30/19	100%
138			Power up	128 days	Mon 11/5/18	Tue 4/30/19	100%
139			Conduct power tests	128 days	Mon 11/5/18	Tue 4/30/19	100%
140			Testing of Migration approaches	128 days	Mon 11/5/18	Tue 4/30/19	100%
141			Conduct testing against new configuration	128 days	Mon 11/5/18	Tue 4/30/19	100%
142			Testing with early delivered carrier CPE	128 days	Mon 11/5/18	Tue 4/30/19	100%
143							
144			RACK Installation	23 days?	Wed 5/1/19	Fri 5/31/19	100%
145			Install Racks in DC	23 days	Wed 5/1/19	Fri 5/31/19	100%
146			Install PDUs into Racks	23 days	Wed 5/1/19	Fri 5/31/19	100%
147			Install rack cable management system	23 days	Wed 5/1/19	Fri 5/31/19	100%
148							
149			Cabling	23 days	Wed 5/1/19	Fri 5/31/19	100%
150			Cabling Label Schema	23 days	Wed 5/1/19	Fri 5/31/19	100%
151			Cable Tray system installation	23 days	Wed 5/1/19	Fri 5/31/19	100%
152			Floor Tile cutouts	23 days	Wed 5/1/19	Fri 5/31/19	100%
153			Intra DC room migration fiber cabling	23 days	Mon 6/3/19	Wed 7/3/19	100%
154			Inter rack cabling	23 days	Wed 5/1/19	Fri 5/31/19	100%
155			Carrier cabling from telecom closet panels to racks	23 days	Wed 5/1/19	Fri 5/31/19	100%
156			Campus Building Fiber to racks	23 days	Wed 5/1/19	Fri 5/31/19	100%
157			Security, camera cabling to racks	23 days	Wed 5/1/19	Fri 5/31/19	100%

Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			




















ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
158			Cable Tray cable layout schema	23 days	Wed 5/1/19	Fri 5/31/19	100%
159							
160							
161			Migration Planning	47 days	Sun 3/31/19	Sat 6/1/19	100%
162			Draft Planning meeting schedule	47 days	Sun 3/31/19	Sat 6/1/19	100%
163			Conduct planning sessions	47 days	Sun 3/31/19	Sat 6/1/19	100%
164			Servers/Hypervisors	47 days	Sun 3/31/19	Sat 6/1/19	100%
165			Storage/SAN	47 days	Sun 3/31/19	Sat 6/1/19	100%
166			Appliances	47 days	Sun 3/31/19	Sat 6/1/19	100%
167			Storage	47 days	Sun 3/31/19	Sat 6/1/19	100%
168			Gateways	47 days	Sun 3/31/19	Sat 6/1/19	100%
169			VPN Tunnels	47 days	Sun 3/31/19	Sat 6/1/19	100%
170			Firewalls	47 days	Sun 3/31/19	Sat 6/1/19	100%
171			VoIP	47 days	Sun 3/31/19	Sat 6/1/19	100%
172			Circuit order scheduling - flag	47 days	Sun 3/31/19	Sat 6/1/19	100%
173			Draft migration playbook	47 days	Sun 3/31/19	Sat 6/1/19	100%
174			Scheduling of migration early migration period (low to no impact)	47 days	Sun 3/31/19	Sat 6/1/19	100%
175			Scheduling of migration main migrations period high impact	47 days	Sun 3/31/19	Sat 6/1/19	100%
176			Communications to Business	47 days	Sun 3/31/19	Sat 6/1/19	100%
177			Migration Staging	46 days	Sun 3/31/19	Fri 5/31/19	100%
178			Power provided to racks	46 days	Mon 6/3/19	Mon 8/5/19	100%
179			Data Cables/patch, copper - fiber	46 days	Sun 3/31/19	Fri 5/31/19	100%












































Project: FNBLI NEW DC 11-201
Date: Thu 4/2/20




















Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
180			IP addresses and Logical interfaces	46 days	Sun 3/31/19	Fri 5/31/19	100%
181			Mount new core Switches into racks 2 and 3	46 days	Sun 3/31/19	Fri 5/31/19	100%
182			Apply power to new core switches and test	46 days	Sun 3/31/19	Fri 5/31/19	100%
183			Install Crown castle MRV into Rack 4	46 days	Sun 3/31/19	Fri 5/31/19	100%
184			Fiserv Circuit	46 days	Sun 3/31/19	Fri 5/31/19	100%
185			Crown Castle Fiber	46 days	Sun 3/31/19	Fri 5/31/19	100%
186			Windstream Circuit Crown castle	46 days	Sun 3/31/19	Fri 5/31/19	100%
187			Windstream Circuit Verizon	46 days	Sun 3/31/19	Fri 5/31/19	100%
188							
189							
190							
191			Obtain state of Union(business)Before Snapshots	46 days	Sun 3/31/19	Fri 5/31/19	100%
192			Routing traceroutes	46 days	Sun 3/31/19	Fri 5/31/19	100%
193			Latency	46 days	Sun 3/31/19	Fri 5/31/19	100%
194			Core devices utilization levels	46 days	Sun 3/31/19	Fri 5/31/19	100%
195							
196							
197			Inter switch connectivity- Old Core to New Core links	21 days	Mon 6/3/19	Sun 6/30/19	100%
198			Connect Inter SW fiber between old core and new	21 days	Mon 6/3/19	Sun 6/30/19	100%
199			Turn up trunk interface on Old Core SW side	21 days	Mon 6/3/19	Sun 6/30/19	100%
200			Turn up trunk interface on New Core Switch side	21 days	Mon 6/3/19	Sun 6/30/19	100%
201			Connect old core to new core per playbook steps	21 days	Mon 6/3/19	Sun 6/30/19	100%
202			Connect New Core to 648 User Switch	21 days	Mon 6/3/19	Sun 6/30/19	100%

Project: FNBLI NEW DC 11-201
Date: Thu 4/2/20



















Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
203			Turn up trunk interface on 648 user switch	21 days	Mon 6/3/19	Sun 6/30/19	100%
204			Test user on 648 user switch	21 days	Mon 6/3/19	Sun 6/30/19	100%
205							
206							
207			Migration Execution	23 days	Wed 5/1/19	Fri 5/31/19	100%
208			Playbook Review	23 days	Wed 5/1/19	Fri 5/31/19	100%
209			Dry run Drill	23 days	Wed 5/1/19	Fri 5/31/19	100%
210			Ratify final schedule of migration dates	23 days	Wed 5/1/19	Fri 5/31/19	100%
211							
212			Execute Migration as per playbook	44 days	Sat 6/1/19	Wed 7/31/19	100%
213			Carriers Windstream	44 days	Sat 6/1/19	Wed 7/31/19	100%
214			Carriers Fiserv	44 days	Sat 6/1/19	Wed 7/31/19	100%
215			Services - BAE	44 days	Sat 6/1/19	Wed 7/31/19	100%
216			Services - VOIP MAXUM-MITEL	44 days	Sat 6/1/19	Wed 7/31/19	100%
217			Buildings	44 days	Sat 6/1/19	Wed 7/31/19	100%
218			10 Campus	44 days	Sat 6/1/19	Wed 7/31/19	100%
219			17 Campus	44 days	Sat 6/1/19	Wed 7/31/19	100%
220			30 Campus	44 days	Sat 6/1/19	Wed 7/31/19	100%
221			43 Campus	44 days	Sat 6/1/19	Wed 7/31/19	100%
222			670 Campus	44 days	Sat 6/1/19	Wed 7/31/19	100%
223			Appliances Utility devices	44 days	Sat 6/1/19	Wed 7/31/19	100%
224			Hypervisor Server and SAN - COMPUTE is LAST to move	44 days	Sat 6/1/19	Wed 7/31/19	100%
225							

Project: FNBLI NEW DC 11-201 Date: Thu 4/2/20	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
226							
227			Post Migration Tasks	23 days	Thu 8/1/19	Sun 9/1/19	99%
228			Stragglers	23 days	Thu 8/1/19	Sun 9/1/19	100%
229			Clean up	23 days	Thu 8/1/19	Sun 9/1/19	100%
230			Last Step Move Temp Gauge and Celebrate	1 day	Thu 8/1/19	Thu 8/1/19	100%
231							
232			BLADYKAS Engineering Phase 2 Office space build begins	109 days	Thu 8/1/19	Tue 12/31/19	100%

Project: FNBLI NEW DC 11-201
Date: Thu 4/2/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	